

Rigging Point Technical Datasheet

Mechanical Theatre Equipment Compliance Portal - technical data / extra information

Purpose of this document

This editable datasheet records the key technical, inspection and compliance information for a rigging point used in a theatre, venue, studio or production environment. It is a generic template and must be completed with manufacturer, structural engineer, installer, competent person and site-specific information where applicable.

1. Equipment identification

Field	Information	Field	Information
Equipment type	Rigging Point	Portal ID	rigging_point
Venue / site		Location / area	
Manufacturer / installer		Model / type	
Serial / asset number		Year installed	
SWL / WLL		Load direction	
Permanent or temporary		Inspection interval	
Supporting structure		Fixing / anchor type	
Competent person		Last examination date	

2. Description and intended use

A rigging point is a fixed, removable or designed attachment point used to suspend lifting equipment, suspended equipment, production loads or associated rigging components from a suitable structure.

The rigging point, its fixings, parent structure, any load spreading components and connected lifting accessories should be considered as one complete load path. It should only be used within its confirmed SWL/WLL, approved load direction and any restrictions stated in design, installation or competent person records.

- Typical uses include connection of hoists, slings, shackles, steels, wire ropes, bars, truss, scenic items or production equipment.
- A rigging point may be a permanent structural point, a tested suspension point, a beam clamp location, a designed eye plate, a cast-in fixing, a temporary point, or part of a venue-specific rigging system.
- The point should not be drilled, welded, modified, re-rated or used in a new load direction unless assessed and approved by a competent person.
- Where the suitability of the point or supporting structure is uncertain, it should not be used until verified.

3. Technical information to confirm

Topic	Technical data / information to confirm
Point type	Permanent point, removable point, eye plate, beam point, cast-in insert, rigging beam interface, truss pick-up, anchor assembly, or other defined type.
Rated capacity	Confirmed SWL/WLL in kg or tonnes, including any reduction factors for load angle, multiple loading, dynamic effects or unusual configurations.
Load direction	Approved load direction: vertical only, angled, side load permitted, multi-directional, or restricted by design. Record any maximum angle limits.
Structure	Identify the parent steelwork, concrete, masonry, timber, roof member, truss, beam or other supporting structure.
Fixings / anchors	Record bolt grade, anchor type, resin type, through-bolt details, welded component details, clamp type, torque requirements or other fixing data.
Associated accessories	List shackles, slings, wire ropes, clamps, swivels, hoists or other accessories normally used with the point.
Documentation	Keep design calculations, test records, installer handover, drawings, certificates, thorough examination reports and any written scheme references.
Environmental factors	Consider corrosion, damp, heat, chemicals, vibration, public access, impact, dust, outdoor use or other factors that may affect condition.

4. Compliance context

Reference	How it relates	Evidence / records to retain
LOLER 1998	Relevant where the point forms part of lifting equipment or a lifting operation. Strength, stability, suitability, marking and thorough examination should be considered.	SWL/WLL, design or test evidence, thorough examination report, defect records and any written scheme.
PUWER 1998	Applies as work equipment or part of a work equipment installation. The point must be suitable, maintained and inspected where deterioration could create risk.	Maintenance records, inspection schedule, defect actions and user information.
BS EN 17206	Relevant when the point forms part	Design information, commissioning

	of entertainment machinery, stage lifting, flown loads or production-area load paths.	records, verification and system documentation.
ABTT good practice	Supports theatre-specific good practice for installation, inspection, documentation and operation of suspension systems.	Venue inspection regime, competent person records and local operating procedures.

Important

This template does not prove the capacity of a rigging point. Capacity must be established from manufacturer information, structural design, installation records, testing, competent person assessment or other suitable evidence.

5. Installation and structural considerations

- Confirm that the parent structure is suitable for the imposed load, load direction and any dynamic or shock effects.
- Check that the fixing method is appropriate for the structure and has not been changed from the approved design.
- Confirm that any bolts, anchors, clamps, welds, plates or brackets are compatible and correctly installed.
- Check that the rigging point is accessible for inspection without unsafe access methods.
- Confirm that load paths are not shared, diverted or overloaded without an assessment of the full system.
- Check that the point is not being used to suspend equipment in a direction, angle or configuration outside its approval.
- Where multiple points share a load, confirm that load distribution has been assessed and is not assumed to be equal unless verified.

6. Operational limitations

- Do not exceed the stated SWL/WLL or any reduced capacity for angled loading.
- Do not use the point if identification, rating or supporting documentation is missing or unclear.
- Do not side-load a point unless the point has been designed and approved for side loading.
- Do not attach incompatible shackles, hooks, slings, clamps or connectors.
- Do not use a corroded, cracked, loose, distorted or modified point.
- Do not assume a building fixing, handrail, pipework, cable tray or scenic fixing is a rigging point unless it has been approved for that purpose.
- Stop use and escalate if there is visible movement, cracking, deformation, water ingress, corrosion staining or any change in condition.

7. Pre-use / visual inspection checklist

Check item	Pass / fail / N/A	Notes / action required
Identification and SWL/WLL are known, legible or traceable.	☐ Pass ☐ Fail ☐ N/A	
Point is the correct type and location for the intended load.	☐ Pass ☐ Fail ☐ N/A	

Load direction and angle are within the approved limits.	☐ Pass ☐ Fail ☐ N/A	
Parent structure appears sound with no visible cracking, movement or distress.	☐ Pass ☐ Fail ☐ N/A	
Bolts, anchors, clamps, plates, welds or fixings are present and secure.	☐ Pass ☐ Fail ☐ N/A	
No visible deformation, cracking, corrosion, elongation, bending or impact damage.	☐ Pass ☐ Fail ☐ N/A	
No unauthorised drilling, welding, grinding, modification or repair.	☐ Pass ☐ Fail ☐ N/A	
Associated shackles, slings, hoists or accessories are compatible and correctly fitted.	☐ Pass ☐ Fail ☐ N/A	
No signs of water damage, chemical attack, heat damage or environmental deterioration.	☐ Pass ☐ Fail ☐ N/A	
Inspection report / records are current and any previous defects have been closed out.	☐ Pass ☐ Fail ☐ N/A	

8. Detailed inspection / thorough examination considerations

Check item	Pass / fail / N/A	Notes / action required
Verify point identification against drawings, asset list or inspection schedule.	☐ Pass ☐ Fail ☐ N/A	
Confirm SWL/WLL and any load angle restrictions from approved documentation.	☐ Pass ☐ Fail ☐ N/A	
Inspect anchor bolts, fixings, welds, plates, eye components, clamps or threaded parts.	☐ Pass ☐ Fail ☐ N/A	
Check torque / tightness requirements where specified and where safe to verify.	☐ Pass ☐ Fail ☐ N/A	
Assess condition of parent structure and local load path.	☐ Pass ☐ Fail ☐ N/A	
Check for corrosion, paint cracking, fretting, movement marks or	☐ Pass ☐ Fail ☐ N/A	

elongated holes.		
Check compatibility with the accessories normally used at the point.	☐ Pass ☐ Fail ☐ N/A	
Confirm that any proof test, pull test, structural report or calculation is available where required.	☐ Pass ☐ Fail ☐ N/A	
Review any change of use, change in load, change in layout or modification since the previous inspection.	☐ Pass ☐ Fail ☐ N/A	
Confirm defects have been categorised, reported and actioned in line with site procedures.	☐ Pass ☐ Fail ☐ N/A	

9. Defects requiring removal from service or escalation

Defect / concern	Recommended response
Unknown or untraceable SWL/WLL	Do not use until the point has been verified and documented.
Cracking, deformation, elongation or obvious movement	Remove from service immediately and escalate to a competent person.
Corrosion, chemical attack or environmental deterioration	Assess severity; remove from service if capacity or condition may be affected.
Loose, missing, damaged or incorrect fixings	Do not use until repaired, replaced, inspected and recorded.
Unauthorised drilling, welding, grinding or repair	Remove from service pending competent assessment.
Unapproved side loading or load direction	Do not proceed unless the point is rated and documented for that loading.
Damage to parent structure	Do not use; seek structural or competent person assessment.

10. Inspection record

Date	Inspection type	Result	Inspector	Notes / actions

11. Site-specific notes

12. Source and use note

This document is an editable guidance template for use within the Mechanical Theatre Equipment Compliance Portal. It is not a manufacturer manual, structural calculation, proof test certificate or competent person report.

Regulatory context has been aligned with public HSE guidance on LOLER and PUWER. Site users must still follow manufacturer instructions, venue procedures, current law, competent person advice and any written scheme of examination.